


Customer Care Learn Document


Retaining Wall Failure

Outline the Scene	Issue	Unconsented Retaining Wall Failure over WW line
	Date Entered	12/04/2023
	Settlement Date of Home	02/12/2016
	Location	Between two standalone properties

What happened



- An unconsented timber retaining wall was constructed along the boundary between two properties. Wall extended across multiple boundaries (north, east, south) and wrapped around the lower property.
- Built over a public wastewater (WW) line, increasing risk and constraints for remediation. No engineered design or consent → non-compliant structure.
- Over time, wall showed bulging (~50mm), post rotation, fence movement, and ground instability, indicating failure.
- Contributing factors included:
 - Poor drainage / saturated ground conditions
 - Downpipes discharging to ground and localised subsidence
- Required full replacement with engineered retaining solution.
- Total cost impact: \$120K+



Here's some of our Learnings:



Design

- Any retaining walls over and near services should always be designed by a structural engineer and consented. You can build a retaining wall without consent if under 1.5m but FL rule of thumb is to include walls over 600mm in height in building consents.
- Consider whole-of-boundary design, especially where walls wrap multiple sides or affect multiple lots.
- Coordinate EPA, civil RW building consents, and civil as-builts (from LD and/or developers) and apply updates to residential building consents and construction drawings at the required stages
- Check works over and engineering (civil, structural) requirements, ensure drainage design is integrated (subsoil + stormwater) to prevent saturation-driven failure.

Procurement

- Ensure consented retaining walls are fully scoped as engineered elements, not treated as minor landscape works.
- Allow for additional drainage scope earlier in the work, these materially increase cost if they are to be done in the future.
- Flag risks early where shared ownership or boundary complexity exists.

Construction

- Do not construct retaining walls without approved engineering and consent. Verify installation against design i.e. drainage behind wall and backfill material
- Ensure stormwater/downpipes are connected correctly, no uncontrolled discharge behind or above walls. Check with as-built provided by development teams.
- Escalate early where:
 - Movement, bulging, or rotation is observed
 - Ground conditions appear saturated or unstable

For more information, please contact;

Sean Park, Operations Manager, Fletcher Living
spark@frl.co.nz 027 208 4405

