

Alert



Outline the Scene	Incident	Laceration below right knee
	Subject	Falls on the same level
	Incident Date	06-03-2024
	Business Unit	Fletcher Living – North

What happened?



IP was in the process of installing Strandfloor and whilst walking on the mid-floor joists, he caught his boot on a corner of a sheet of Strandfloor and tripped landing only a short distance away on top of the Korok intertenancy wall.



Joists & Strandfloor



Korok (Intertenancy Wall)

We believe all injuries are preventable, here are some questions to help us learn



- Is material placed as to not create slip/ trip hazards?
- Have you considered capping the Korok before the installation of strandfloor?

For more information, please contact;

Charles Meredith, Construction Manager
CMeredith@frl.co.nz